

01.10.2018 - 03.10.2018

SUBMIT!

Sensors

- | | | | | |
|--|---|--|--|----------------------|
| Solar System | Heating System | Fresh Water | Buffer | Miscellaneous |
| <input checked="" type="checkbox"/> Solar collector temp. (S1_11) | <input type="checkbox"/> Smoke temp. (X34) | <input type="checkbox"/> Fresh Water temp. | <input checked="" type="checkbox"/> All buffer temp. | |
| <input checked="" type="checkbox"/> Solar delivery temp. (S1_13) | <input type="checkbox"/> Wood Burner OUT temp (X31)(high) | <input type="checkbox"/> Fesch Water Flowing detector (ON-OFF) | | |
| <input checked="" type="checkbox"/> Solar return temp. (S1_15) | <input type="checkbox"/> Wood Burner IN temp (X32)(low) | | | |
| <input type="checkbox"/> 1st buffer lower solar register temp. (S1_14) | <input type="checkbox"/> Heating circuit temp. (X38) | | | |
| <input type="checkbox"/> 1st buffer upper solar register temp. (S1_19) | <input type="checkbox"/> Outdoor temp. (X42) | | | |
| <input type="checkbox"/> 2nd buffer lower solar register temp. (S2_19) | | | | |
| <input type="checkbox"/> State (ON-OFF) Solar pump Reg. 1+2 (1st buffer) (S1_O1) | | | | |
| <input type="checkbox"/> Pump speed IS value Reg. 1+2 (1st buffer) (S1_Speed) | | | | |
| <input type="checkbox"/> Pump speed SET value Reg. 1+2 (1st buffer) (S1_OUT1) | | | | |
| <input type="checkbox"/> State (Reg. 1 or Reg. 2) Solar valve (S1_O2) | | | | |
| <input type="checkbox"/> State (ON-OFF) Solar pump Reg. 3 (2nd buffer) (S2_O1) | | | | |
| <input type="checkbox"/> Pump speed IS val. Reg. 3 (2nd buffer) (S2_Speed) | | | | |
| <input type="checkbox"/> Pump speed SET val. Reg. 3 (2nd buffer) (S2_OUT1) | | | | |

